Name of Work : **Providing Drinking water facilities in Sharadhambhanagara and surrounding areas in Ward No.16 Jalahalli, BBMP, Bangalore.**

Name of Client	:	**Executive Engineer,** Rajarajeshwari Nagara Division, BBMP, Bangalore.
Contractor/Agency	:	**Technical Manager,** KRIDL, Bangalore.
Total Cost	:	Rs. 67.62 Lakhs
Date of Inspection	:	23.03.2018
Status of Bill	:	1st & Final Bill
In the Presence of	:	(a) **Assitant Engineer (W. No. 16),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G.** Senior Engineer M/s Civil Quality Consultants And Engineeras, Bangalore.

PMC Compliance Report

Sl.No	Description of the Item		Comments / observations
1	KSRB 2-1.2 : Earthwork in surface excavation in Hard soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth	:	Work done up to the billed quantity and Quality is satisfactory
3	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Cement concrete road.	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

4	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc., in the Asphalt surface road. (P.No.257/I.No.	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and fixing gun metal wheel valve conforming to IS specification of approved make as per directions including all lead and lift etc., complete.- for 50mm	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRB 6-1.2 : Providing and constructing burnt brick masonry for basement and superstructure with approved quality of non-modular bricks of standard size of class designation 7.5Newton per sqmm (Machine moulded	:	Work done up to the billed quantity and Quality is satisfactory
9	KSRB13-6.1-3 : Providing and fixing in position brass bib cock of approved quality 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads	:	Work done up to the billed quantity and Quality is satisfactory
10	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

11	KSRRB M100-4.1. Cost of Haulage Excluding Loading and Unloading MORTH -100/ Chapter 1 Case-I : Surface Road KSRRB M100-1 Loading and Unloading of Stone Boulder /	:	Work done up to the billed quantity and Quality is satisfactory
12	Geophysical investigation of site for sinking bore weII for supply drinking water to the habitation either through the Hand Pump. MWS or PWSS by vertical	:	Work done up to the billed quantity and Quality is satisfactory
13	Sinking of borewell of 165mm dia clear using super fast hydraulic rig of capacity 250 PSIG and above 900 CMF and above in all strata including over	:	Work done up to the billed quantity and Quality is satisfactory
14	b) 50.00 to 100.00 mts	:	Work done up to the billed quantity and Quality is satisfactory
15	c) 100.00 to 150.00 mts	:	Work done up to the billed quantity and Quality is satisfactory
16	d) 150.00 to 200.00 mts	:	Work done up to the billed quantity and Quality is satisfactory
17	e) 200.00 to 250.00 mts	:	Work done up to the billed quantity and Quality is satisfactory
18	e) 250.00 to300.00 mts	:	Work done up to the billed quantity and Quality is satisfactory
19	e) 300.00 to366.00 mts	:	Work done up to the billed quantity and Quality is satisfactory
20	Supply of ISI mark 175 mm nominal bore,plain end steel casing pipe grade of steel fee 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, eletric	:	Work done up to the billed quantity and Quality is satisfactory
21	PVC Pipe 10kg/Sqm 250mm outer dia (PW,P &IWTD 16-17) P XXXIII Sl NO.3008	:	Work done up to the billed quantity and Quality is satisfactory
22	Supply of 175mm MS Cap. (RDED SR 2012-13 P-iii, I-85)	:	Work done up to the billed quantity and Quality is satisfactory
23	Supply of 175mm MS COLLAR. (RDED SR 2012-13 P-iii, I-86)	:	Work done up to the billed quantity and Quality is satisfactory

QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

24	Supply and Deliver at site Brand new CRI / Texmo / Atlant / Luby / Suguna make or any Equalant ISI Make Suitable	:	Work done up to the billed quantity and Quality is satisfactory
25	Providing and fixing to wall, ceiling and floor galvanised / mild steel tube 50mm ia nominal bore with fittings (medium grade	:	Work done up to the billed quantity and Quality is satisfactory
26	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper	:	Work done up to the billed quantity and Quality is satisfactory
27	Errection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair of	:	Work done up to the billed quantity and Quality is satisfactory
28	Supplying and fixing 50mm heavy duty GI (Hose)Collars. (PWD SR 2016-17, P-XXXIX)	:	Work done up to the billed quantity and Quality is satisfactory
29	Providing and fixing in position 50mm Nominal bore non- return valve vertical type of approved make including cost of all	:	Work done up to the billed quantity and Quality is satisfactory
30	Supplying and fixing 50mm GI Union.(PWD SR 2016-17, P-XXXVII)	:	Work done up to the billed quantity and Quality is satisfactory
31	Supplying and fully atutomatic star-delta unit push button type with suitable wires, 3 contactosr, one adjustable thermal timer mounted on a common base late held in steel enclosure for use on 440/440 volts 3 phase and wired	:	Work done up to the billed quantity and Quality is satisfactory
32	Erection of single phase preventor ammeters/ including fixing selector switch/ current operated earth leakage circuit breakers voltage oerated earth leakage circuit breakers voltage operated circuit breaker/ above	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

33	Fabricating, supplying and mounting 1200x900x350 mm MS box made out of 18 SWG suitable for floor/ wall mounting, fully weather proof with double stanted top as per drawing with provision for better heat	:	Work done up to the billed quantity and Quality is satisfactory
34	Supplying and fixing miniature circuit breakers/isolators on existing MCB distribution boards using necessary fixing	:	Work done up to the billed quantity and Quality is satisfactory
35	Supplying andrunning of GI copper strip or grounding connection using necessary fixing material required 600x600c3mm	:	Work done up to the billed quantity and Quality is satisfactory
36	Supplying and fixing Porcelain fuse channel with cut out on the existing wooden /panel using necessary nuts bolts and washer	:	Work done up to the billed quantity and Quality is satisfactory
37	Providing and fixing in position brass gate valve with C.I. Wheel of approved quality (screwed end) 50mm nominal bore	:	Work done up to the billed quantity and Quality is satisfactory
38	Supplying and laying of L.T.U.G cable having aluminium conductor PVC insulated shethed galvanised steel wire/steel tape armoured cable with PVC outer	:	Work done up to the billed quantity and Quality is satisfactory
39	Labour charges for Laying of 1.1 KV Class UG cable 6 Sqmm to 16 sqmm (KPWD Elec SR 2014-15 Pg no.61 sl no.7.8.1	:	Work done up to the billed quantity and Quality is satisfactory
40	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating in Hard soil etc., complete. complete as per	:	Work done up to the billed quantity and Quality is satisfactory
41	Supplying and fixing Class-A (Medium duty) -GI pipe wall thickness not less than 3.25mm on pole/wall/Drain crossing with	:	Work done up to the billed quantity and Quality is satisfactory

Bangalore

Scanned by CamScanner

42	Supplying and fixing LT cast iron pot heads suitable for 1.1 KV class UG cable filled wiith necessary bitumen / insulating compound complete. With terminals, clamps, bolts nuts and washers etc.complete for 16	:	Work done up to the billed quantity and Quality is satisfactory
43	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding	:	Work done up to the billed quantity and Quality is satisfactory
44	Providing and Installing at site work P.V.C Including cost of pipe and specials and Labour, including lowering into trenches, laying true to line level and perfect linking at joints leak	:	Work done up to the billed quantity and Quality is satisfactory
45	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

For CIVIL QUALITY CONSULTANTS & ENGINEERS
Authorised Signatory

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner